

AC							起点		终点	
电缆编号	供货方	管径	长度	电缆类型	型号	长度	设备代号	端子号	设备代号	端子号
AC MAIN	施工单位	S50	10	ZR-YJV-0.6/1kV	3x50+1x25	35	=+AMC1_A01	L1	1#油站控制箱	CB105
								L2		CB105
								L3		CB105
								PEGND		PEGND
SMP_MOT	施工单位	S25	5	ZR-YJV-0.6/1kV	4x2.5	15	1#油站控制箱	112	涂油机顶部接线箱	112
								113		113
								114		114
								PEGND		PEGND
BH_MOT/H	施工单位	2S25	2X5	ZR-YJV-0.6/1kV	2（4x2.5）	2X15	1#油站控制箱	117	涂油机接线箱2	117
								118		118
								119		119
								122A		122A
								123A		123A
								124A		124A
								PEGND		PEGND
								BH_MOT/H-1		BH_MOT/H-1
HV_PWR	施工单位	4S25	5	ZR-YJV-0.6/1kV	4x1.5	15	1#油站控制箱	1605N	涂油机顶部接线箱	1605N
								1720		1720
								1770		1770
								PEGND		PEGND
KEY_PWR	施工单位	S25	5	ZR-YJV-0.6/1kV	4x1.5	15	1#油站控制箱	1612	涂油机操作箱	1612
								1612B		1612B
								PEGND		PEGND
								KEY_PWR-1		KEY_PWR-1
TS2_PWR	施工单位	3S25	3X5	ZR-YJV-0.6/1kV	3（5x2.5）	3X15	1#油站控制箱	220	2#油站控制箱1	220
								221		221
								222		222
								254		254
								255		255
								256		256
								270		270
								271		271
								272		272
								304		304
								305		305
								306		306
								PEGND		PEGND
								TS2_PWR-1		TS2_PWR-1
								TS2_PWR-2		TS2_PWR-2
SMP_HT	施工单位	2S25	2X5	ZR-YJV-0.6/1kV	2（4x2.5）	2X15	1#油站控制箱	454B	涂油机顶部接线箱	454B
								455B		455B
								457		457
								458		458
								PEGND		PEGND
								SMP_HT-1		SMP_HT-1
								SMP_HT-2		SMP_HT-2
								SMP_HT-3		SMP_HT-3

电缆表				鞍钢集团工程技术有限公司			
专 业	传动	审 核		转 化 图			
室 审		转 化		图号	11590003TDRD01DR045-2	A	1/5
组 审							

AC							起点		终点	
电缆编号	供货方	管径	长度	电缆类型	型号	长度	设备代号	端子号	设备代号	端子号
WAL_HT	施工单位	S25	5	ZR-YJV-0.6/1kV	3（4x2.5）	3X15	1#油站控制箱	470B	涂油机顶部接线箱	470B
								471B		471B
								473		473
								474		474
								476		476
								477		477
								479		479
								480		480
								PEGND		PEGND
								WAL_HT-1		WAL_HT-1
								WAL_HT-2		WAL_HT-2
								WAL_HT-3		WAL_HT-3
SUMP TRACE	施工单位	S25	5	ZR-YJV-0.6/1kV	4x1.5	15	1#油站控制箱	1979	涂油机顶部接线箱	1979
								1804N		1804N
								PEGND		PEGND
热镀锌槽式电缆桥架（含盖及隔板）	施工单位	XQJ-C-1A-3	10							

电缆表				鞍钢集团工程技术有限公司			
				转 化 图			
专 业	传动	审 核		图号	11590003TDRD01DR045-2	A	2/5
室 审		转 化					
组 审							

DC							起点		终点	
电缆编号	供货方	管径	长度	电缆类型	型号	长度	设备代号	端子号	设备代号	端子号
PLC_HMI	施工单位	S25	5	PROFINET CABLE	0.5	15	1#油站控制箱	ETHERNET HUB	涂油机操作箱	HMI
PLC_CUS	施工单位	S25	5	PROFINET CABLE	0.5	30	1#油站控制箱	PN/PN COUPLER	CPLC_ER	LINE PLC
HV_OBL	施工单位	S25	5	ZR-KYJVRP-450/750V	4×2×1	15	1#油站控制箱	1706	涂油机顶部接线箱	1706
								1707		1707
								1708		1708
								1704		1704
								1709		1709
								1704		1704
								3702		3702
								1704		1704
								S1729 SHIELD		S1729 SHIELD
HV_UBL	施工单位	S25	5	ZR-KYJVRP-450/750V	4×2×1	15	1#油站控制箱	1756	涂油机顶部接线箱	1756
								1757		1757
								1758		1758
								1754		1754
								1759		1759
								1754		1754
								3710		3710
								1754		1754
								S1779 (SHIELD)		S1779 (SHIELD)
BH_RTD	施工单位	S25	5	ZR-KYJVRP-450/750V	4x1.5	15	1#油站控制箱	3502	涂油机顶部接线箱	3502
								3504		3504
								BH_RTD-1		BH_RTD-1
OCS_I/O	施工单位	2S40	2X5	ZR-KYJVRP-450/750V	2（14x1.5）	2X15	1#油站控制箱	1620A	涂油机操作箱	1620A
								2011		2011
								2103		2103
								2104A		2104A
								2105		2105
								2106A		2106A
								2114		2114
								2120		2120
								2810		2810
								2812		2812
								2832		2832
								3102		3102
								3104		3104
								3106		3106
								3132		3132
								GROUND		GROUND
								OCS_I/O-1		OCS_I/O-1
								OCS_I/O-2		OCS_I/O-2
								OCS_I/O-3		OCS_I/O-3
								OCS_I/O-4		OCS_I/O-4
								OCS_I/O-5		OCS_I/O-5
								OCS_I/O-6		OCS_I/O-6
								OCS_I/O-7		OCS_I/O-7
								OCS_I/O-8		OCS_I/O-8
								OCS_I/O-9		OCS_I/O-9

电缆表				鞍钢集团工程技术有限公司			
				转 化 图			
专 业	传 动	审 核		图号	11590003TDRD01DR045-2	A	3/5
室 审		转 化					
组 审							

DC							起点		终点	
电缆编号	供货方	管径	长度	电缆类型	型号	长度	设备代号	端子号	设备代号	端子号
MCH1_I/O	施工单位	S40	5	ZR-KYJVRP-450/750V	16x1.5	15	1#油站控制箱	1620A	涂油机顶部接线箱	1620A
								1727		1727
								1777		1777
								2006		2006
								2120		2120
								2802		2802
								3108		3108
								3110		3110
								3112		3112
								3130B		3130B
								GROUND		GROUND
								MCH1_I/O-1		MCH1_I/O-1
								MCH1_I/O-2		MCH1_I/O-2
								MCH1_I/O-3		MCH1_I/O-3
								MCH1_I/O-4		MCH1_I/O-4
CUS1_ES	施工单位	S25	5	ZR-KYJVRP-450/750V	7x2.5	45	CPLC_ER	2107	涂油机操作箱	2107
								2108		2108
								2109		2109
								2110		2110
								GROUND		GROUND
								CUS1_ES-1		CUS1_ES-1
CUS2_ES	施工单位	S25	5	ZR-KYJVRP-450/750V	7x2.5	15	1#油站控制箱	2107	涂油机操作箱	2107
								2108		2108
								2109		2109
								2110		2110
								GROUND		GROUND
								CUS2_ES-1		CUS2_ES-1
BH_I/O	施工单位	S25	5	ZR-KYJVRP-450/750V	4x1.5	15	1#油站控制箱	2120	涂油机顶部接线箱	2120
								2828		2828
								2830		2830
								GROUND		GROUND
TS2_I/O1	施工单位	2S40	2x15	ZR-KYJVRP-450/750V	2（14x1.5）	2x15	1#油站控制箱	1620A	2#油站控制箱2	1620A
								2120		2120
								2810		2810
								2870		2870
								2872		2872
								2874		2874
								2876		2876
								2884		2884
								2902		2902
								2904		2904
								2906		2906
								2908		2908
								2916		2916
								2920		2920
								2922		2922
								2924		2924
								2926		2926
								2934		2934
								2952		2952
								2954		2954
								2956		2956
								2958		2958
								2966		2966
								TS2_I/O1-1		TS2_I/O1-1
								TS2_I/O1-2		TS2_I/O1-2

电缆表				鞍钢集团工程技术有限公司			
专 业	传 动	审 核		转 化 图			
室 审		转 化		图号	11590003TDRD01DR045-2	A	4/5
组 审							

电 缆 表								鞍钢集团工程技术有限公司					
								转 化 图					
专 业	传 动	审 核											
室 审		转 化											
组 审						图号		11590003TDRD01DR045-2		A		5/5	

DC							起点		终点	
电缆编号	供货方	管径	长度	电缆类型	型号	长度	设备代号	端子号	设备代号	端子号
TS2_I/O2	施工单位	2S40	2x15	ZR-KYJVRP-450/750V	2（14x1.5）	2x15	1#油站控制箱	1620A	2#油站控制箱2	1620A
								2120		2120
								3152		3152
								3154		3154
								3156		3156
								3158		3158
								3160		3160
								3170		3170
								3172		3172
								4174		4174
								3176		3176
								3178		3178
								3206		3206
								3208		3208
								3210		3210
								3212		3212
								TS2_I/O2-1		TS2_I/O2-1
								TS2_I/O2-2		TS2_I/O2-2
								TS2_I/O2-3		TS2_I/O2-3
								TS2_I/O2-4		TS2_I/O2-4
								TS2_I/O2-5		TS2_I/O2-5
								TS2_I/O2-6		TS2_I/O2-6
								TS2_I/O2-7		TS2_I/O2-7
								TS2_I/O2-8		TS2_I/O2-8
								TS2_I/O2-9		TS2_I/O2-9
TS2_RTD	施工单位	S40	15	ZR-KYJVRP-450/750V	14x1.5	15	1#油站控制箱	3510	2#油站控制箱2	3510
								3512		3512
								3514		3514
								3516		3516
								3520		3520
								3522		3522
								3524		3524
								3526		3526
								TS2_RTD-1		TS2_RTD-1
								TS2_RTD-2		TS2_RTD-2
								TS2_RTD-3		TS2_RTD-3
								TS2_RTD-4		TS2_RTD-4
BV_I/O	施工单位	2S40	2x15	ZR-KYJVRP-450/750V	2（14x1.5）	2x15	1#油站控制箱	2120	2#油站控制箱2	2120
								2970		2970
								2972		2972
								2974		2974
								2976		2976
								2978		2978
								2980		2980
								2982		2982
								2984		2984
								3002		3002
								3004		3004
								3006		3006
								3008		3008
								3010		3010
								3012		3012
								3014		3014
								3016		3016
								3020		3020
								3022		3022
								3024		3024
								3026		3026
								3028		3028
								3030		3030
								BV_I/O1-1		BV_I/O1-1
								BV_I/O1-2		BV_I/O1-2
S GND	施工单位	S25	20	ZR-KYJVRP-450/750V	1x25	30	附近柱子		设备本体	接地螺母